

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

JUN 21 2 41 PM '69

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
UG 5933
7. Unit Agreement Name
8. Farm or Lease Name
High Plains
9. Well No.
1
10. Field and Pool, or Wildcat
High Plains Penn
12. County
Lee

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
Cayman Corporation
3. Address of Operator
512 Midland Savings Building, Midland, Texas 79701
4. Location of Well
UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 14 TOWNSHIP 14 S RANGE 34 E N14PM.
15. Elevation (Show whether DF, RT, GR, etc.)
4099 GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-20-69 10,662' TD. Ran 324 joints of 4-1/2" casing as follows:

Top	1334.12 (68) N-80
	1397.27 K-55 LTIC
	4297.27 K-55 STIC
	3430.46 N-80

Set at 10,662' and cemented with 400 sacks 50-50 Incor-Poz with 2% gel and 8% salt per salt. Plug down at 10:55 PM.

6-21 WOC 60 hours. Tested casing with 2000# for 30 minutes. No leaks.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>J. S. Goodrich</u>	TITLE <u>Engineer</u>	DATE <u>June 26, 1969</u>
APPROVED BY <u>[Signature]</u>	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		