

COPIES RECEIVED		
DISTRIBUTION		
SATISFACTION		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-6678-1	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO INC.		New Mexico 'DP' State
3. Address of Operator		9. Well No.
P.O. Box 728, Hobbs, New Mexico 88240		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER B, 810 FEET FROM THE North LINE AND 1980 FEET FROM		Undesignated
THE East LINE, SECTION 19 TOWNSHIP 12-S RANGE 34-E NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4207' (DF)		Lea

### 16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 10,400'  
13 3/8" OD 48# H-40 csg set @ 350'  
8 5/8" OD 24#, 28# & 32# csg set @ 4158'

- Ran 10,388' (260 jts) 5 1/2" OD 17# & 20# csg and set @ 10,400'.
- Cemented First Stage w/400 sx TLW containing .6% Halad 22 & 7# salt per sx followed w/300 sx Class 'H' cement w/ .5% Halad 22 & 10# salt per sx. Job complete 2:00 PM, 2-9-76.
- Cement circulated.
- Cemented Second Stage w/500 sx TLW w/ .6% Halad 22 & 10# salt per sx followed w/600 sx Class H cement w/ .6% Halad 22 & 15# salt per sx. Job complete 9:00 PM, 2-9-76.
- Drill cement to PBTD - 10,380'.
- Tested 5 1/2" OD csg w/1500# for 30 minutes, 3:00-3:30 PM, 2-20-76. Tested ok. Job complete 3:30 PM, 2-20-76.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. District Supt. DATE 2-24-76

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: