

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFF CE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Cities Service Oil Company	8. Farm or Lease Name State CK
3. Address of Operator P. O. Box 69 - Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER G , 2040 FEET FROM THE North LINE AND 1930 FEET FROM THE East LINE, SECTION 19 TOWNSHIP 16S RANGE 37E N.M.P.M.	10. Field and Pool, or Wildcat Lovington, East
15. Elevation (Show whether DF, RT, GR, etc.) 4080 (Est. Gr.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 386 ft. Red Bed. Spudded 17½' hole @ 12:30 P.M. 3-27-69. Reached TD 386' @ 2:30 A.M. 3-28-69. Ran 12 joints 13 3/8" OD 48# casing (Tally 365.52) Set and cemented @ 385.22' w/370 sax Class C w/¼ pound Flocele per sack and 2% CaCl₂. Plug down at 8:20 A.M. 3-28-69. Cement circulated. WOC 24 hrs. Tested 13 3/8" casing w/800 psi for 30 minutes. Held okay. Drilled plug @ 8:20 A.M. 3-29-69. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *E. Miller* TITLE District Superintendent DATE March 31, 1969

APPROVED BY *Joe [Signature]* TITLE SECRETARY DATE APR 2 1969

CONDITIONS OF APPROVAL, IF ANY:

