

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL ☐ WELL GAS ☐ WELL OTHER-  
2. Name of Operator  
NORTH AMERICAN ROYALITES, INC.  
3. Address of Operator  
306 W. WALL-SUITE 1400-CLAYDESTA CENTER DOWNTOWN-MIDLAND, TEXAS 79701  
4. Location of Well  
UNIT LETTER J 1980 FEET FROM THE SOUTH LINE AND 1980 FEET FROM  
THE EAST LINE, SECTION 11 TOWNSHIP 16-S RANGE 36-E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name  
HUDGENS

9. Well No.  
1

10. Field and Pool, or Wildcat  
WILDCAT

15. Elevation (Show whether DF, RT, GR, etc.)  
3883.0'-GR

12. County  
LEA

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐  
PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

DRILLED TO 12,000' (TD) AND RAN 5-1/2" CASING AS FOLLOWS:

5-1/2" GUIDE SHOE	1.00'
1 JT. 5-1/2" 20#/FT. N-80 8RD LT&C R-3 CASING	40.64'
5-1/2" DIFFERENTIAL FLOAT COLLAR	1.73'
64 JTS. 5-1/2" 20#/FT. N-80 8RD LT&C R-3 CASING	2,626.90'
182 JTS. 5-1/2" 17#/FT. N-80 8RD LT&C R-3 CASING	7,568.19'
43 JTS. 5-1/2" 20#/FT. N-80 8RD LT&C R-3 CASING	1,737.47'
KB CORRECTION	18.00'
TOTAL PIPE (SET AT KB):	11,993.93'

CEMENTED BY DOWELL WITH 1255 SX LIGHTWEIGHT II WITH 50/50 POZ AND 2% GEL. BUMPED PLUG TO 3400#. FLOAT HELD OKAY. PLUG DOWN AT 3:30 P.M. (M.S.T.) ON 8/28/86. TOP OF CEMENT AT 5900'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE PETROLEUM ENGINEER DATE 8/29/86

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR

TITLE

DATE

SEP 5 1986

CONDITIONS OF APPROVAL, IF ANY: