

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-058697 (6)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME MCA
2. NAME OF OPERATOR Continental Oil Company	8. FARM OR LEASE NAME MCA Unit Bty 4
3. ADDRESS OF OPERATOR P.O. Box 460, Hobbs, New Mexico 88240	9. WELL NO. 136
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FNL & 660' FWL of Sec. 30	10. FIELD AND POOL, OR WILDCAT Maly B-SB Pools
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 30 T-175 R-32E	12. COUNTY OR PARISH Lea
13. STATE N. MEX.	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4052' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☒ Run LinerREPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On 11-13-73 we moved in on this well to perform a small scale stimulation job. During performance of this job it was determined that it was necessary to install a 5" O.D. liner.

Next day U.S.G.S. approval was obtained to install the liner. Following is a summary of work performed: After wash over from 3904'-3955' stuck tubing was recovered. Ran 6 1/2" bit, reamed 3904'-3955'. Drilled hwy to 3955' and ran bit to 4,273'. Set OH bit at 4,115', unable to deflate SP. Ran 6 1/2" bit, drilled OH bit & pushed to T.D. Ran 5" O.D. liner, bottom @ 4,059', top @ 3,792'. Cemented with 60 sacks Class E cement. Drilled cement to 4,056' and cleaned out sand to 4,060'. Tested formation w/1,000* held OK. Drilled OH bit & pushed to 4,281'. Treated with 750 gal. 15% HCl acid, ran producing equipment, placed well on production.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Paul F... TITLE Division Office Manager

DATE 12-13-73

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

USGS-5, MCA-3, File