

DAILY DRILLING REPORT

Bridges State #74

BRIDGES STATE #74, Vacuum Grayburg San Andres Fld, Lea Co, NM. OBJECTIVE: Convert to WIW. AFE 9954 - Mobil Intr 100% - Est Cost \$7700.

1/26/70 4770 TD, 4766 PBD.

MIRU Baber Well Serv DD unit @ 11:00 a.m. 1/24/70, pull and warehoused 62 - 3/4" an 12 1/4 - 5/8" rods and pump, tag bottom w/ tbg, POH, indicated fillup @ 4726, left approx 15' of rotten mud anchor in hole, ran 4-3/4 bit on 2 - 3 1/2" DC's and 2-7/8 tbg to 4700, SD for nite.

BRIDGES STATE #74, 4770 TD.

1/27 Attempted to load hole w/ 450 BFW, no success, drld on junk @ 4626/1 hr, POH w/ tbg, DC's and bit, ran 4" imp blk on SL, indicated 2-3/8 tbg looking up. SD for nite.

BRIDGES STATE #74, 4770 TD.

1/28 Ran 4-1/16 OS w/ 3-1/16 grapples on 2 - 3 1/2" DC and 2-3/8 tbg, POH, rec 10' 2-3/8 tbg, ran imp blk indicated collar looking up, WIH w/ OS to 4750, rec 15' 2-3/8 tbg, ran 4-3/4 bit to 4755, POH, SD for nite.

BRIDGES STATE #74, 4770 TD.

1/29 Ran 2-3/8 tbg OE to 4750, Cardinal Chem Co spot 500 gals 15% acid, POH, Western Co perf 5 1/2 csg in the San Andres @ 4611-22; 4656-60; 4668-72; 4674-84; 4688-96; & 4714-4739 w/ 1 JSPF, total of 68 holes, ran Guib K anchor pkr on 2-3/8 tbg to 4498, Cardinal Chem Co acidized perfs w/ 5000 gals 15% NE acid using 100 RCNB sealers flushed w/ 15,000 gals fresh wtr treated w/ 2 gals/1000 Adomal, TTP 3800-4500, rate 8.0 BPM, ISIP 2000, 5 min - vac, job compl @ 7:00 p.m. 1/28/70, SD for nite.

BRIDGES STATE #74, 4770 TD.

1/30 P & LD work tbg and pkr, ran Baker PC AD-1 tension pkr on 2-3/8 Buttress CL tbg set @ 4565 w/ 11,000# T w/ fiber glass tail pipe @ 4580, RD & Rel Baber Well Serv unit @ 6:00 p.m. 1/29/70, rel to Prod.

BRIDGES STATE #74, 4770 TD.

8/26/70 (Last reported 1/30/70)

Started inj @ 10:00 a.m. 8/25/70 @ 1000 BPD, TP 0,
Compl 1/28/70.

FINAL REPORT.