

DAILY DRILLING REPORT

Bridges State #79

BRIDGES STATE #79, Vacuum (Grayburg San Andres) Fld, Lea Co, NM.

OBJECTIVE: Convert to WIW. AFE 9954 - Mobil Intr 100% -
Est Cost \$5300.

3/31/70 4731 TD, 5½ csg 4681.

MIRU X-Pert Well Serv DD unit, P & warehouse rods and pump,
pull 2-7/8 tbg, ran 4-3/4 bit on 2 - 3½" DC's and 2-7/8
tbg to 4690, SD for nite.

4/1 RU M&B rev unit, load hole w/ 200 BW, CO 4690-4731/3 hrs,
circ 3/4 hrs, pull bit to 4600, SD 1 hr, tag bottom, no
fillup, POH, SD for nite.

4/2/70 Ran Guib L30 pkr & HD on 2-3/8 tbg to 4586, Knox Serv treated
OH w/ 1500 gals 15% NE acid flushed w/ 4500 gals fr wtr treated
w/ 2 gals Adamol/1000 gals using 500# rock salt in 2 stages,
TTP 2400-3200, AIR 6.5 BPM, ISIP 2400, 5 min 1400, 30 min on
vac, P & LD tbg & pkr, ran Baker 5½ PC tension pkr on 2-3/8
EUE 8rd CL tbg, set pkr @ 4580 w/ 8000# T, inst'l inj head,
RD & Rel unit @ 4:00 p.m. 4/1/70, Rel to Prod.
DROP FROM REPORT until inj starts.

BRIDGES STATE #79, 4731 TD.

8/26/70 (Last reported 4/2/70).

Started inj @ 10:00 a.m. 8/25/70 @ 1000 BPD, TP 0,
Compl 4/1/70.

FINAL REPORT.