

**DUPLICATE**

**NEW MEXICO OIL CONSERVATION COMMISSION**  
Santa Fe, New Mexico

**MISCELLANEOUS REPORTS ON WELL**

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut-offs, result of plugging of well, or other important operations, even though the work was witnessed by an agent of the commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below:

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<b>X</b>	REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL			

Midland, Texas,

August 23rd, 1940

Place

Date

OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico.

Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the  
**The Texas Company's State of N. M. "R"** Well No. 9 in the

Company or Operator Lease  
**NW $\frac{1}{4}$  of SW $\frac{1}{4}$**  of Sec. 1, T. 18-S, R. 34-E, N. M. P. M.,  
**Vacuum** Field, **Lea** County

The dates of this work were as follows: See Below

Notice of intention to do the work was ~~(was not)~~ submitted on Form C-102 on August 19th 1940  
and approval of the proposed plan was ~~(was not)~~ obtained. (Cross out incorrect words.)

**DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED**

**T. D. 1600' - Anhydrite.**

Set and cemented 1580' (34 jts) of 7-5/8" 26.40# A. O. Smith Electric Weld Casing at 1593' with 200 sacks cement on bottom. Ran 140' of 1" tubing and circulated with 100 sacks behind casing. Completed cementing 11:00 PM 8-18-40.

Drilled plug and tested casing shut-off at 11:00 P. M. w/1000# pressure. Tested OK.

Witnessed by

Name

Company

Title

Subscribed and sworn to before me this

23rd

day of August

19 40

*[Signature]*  
Notary Public

My Commission expires

6-1-41

I hereby swear or affirm that the information given above is true and correct.

Name

P. M. Hogan  
**Asst.**

Position **District Engineer**

Representing **The Texas Company**

Company or Operator

Address **Box 1270, Midland, Texas**

Remarks:  
**TMH-JSD**  
**NMOCC (3)**

*[Signature]*  
Name

**OIL & GAS INSPECTOR**

Title