

| | |
|---------------------------|-----|
| NUMBER OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| TRANSPORTER | OIL |
| | GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

1963 JUL 6 AM 8:14

| | | | | | | | |
|--------------------------------------|---|--|--------------|------------------|---------------|--|--|
| Name of Company TEXACO Inc. | | Address P. O. Box 728 - Hobbs, New Mexico | | | | | |
| Lease State of New Mexico "M" | Well No. 5 | Unit Letter D | Section 1 | Township 18-S | Range 34-E | | |
| Date Work Performed June 30, 1963 | Pool Vacuum (Wolfcamp) Vacuum (Devonian) | Undes. (Penn) | | County Lea | | | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

TD - 4788'
13 3/8" O. D. Casing set at 1504'

Ran 4776' of 9 5/8" O. D. Casing, 36.00 Lb, H-40, 8-R, and cemented at 4788' with 1500 Sx 8% CLC Gel plus 200 Sx CLC cement. Plug at 4750'. Job complete 9:00 A. M. June 29, 1963.

Tested 9 5/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:30 P. M. to 3:00 P. M. June 30, 1963. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1500 P. S. I. from 6:15 P. M. to 6:45 P. M. June 30, 1963. Tested O. K., Job complete 6:45 P. M. June 30, 1963.

| | | |
|------------------------------|--------------------------------|------------------------|
| Witnessed by L. S. Webber | Position Production Foreman | Company TEXACO Inc. |
|------------------------------|--------------------------------|------------------------|


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

| | | | | |
|------------------------|--------------|------------------------|--------------------|-----------------|
| D F Elev. | TD | PBTD | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | Producing Formation(s) | | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

| | | | |
|---|--|---|--|
| OIL CONSERVATION COMMISSION | | I hereby certify that the information given above is true and complete to the best of my knowledge. | |
| Approved by  | Name W. E. Morgan | | |
| Title | Position Assistant to the District Superintendent | | |
| Date | Company TEXACO Inc. | | |