

COUNTY	LEA	FIELD Undesignated	STATE N.M.
OPR	TIDEWATER OIL COMPANY		
	9 State "AN"		
	Sec. 7, T-18-S, R-35-E		
	1650' fr S Line & 330' fr E Line of Sec.		
	Spud 9-6-63		
	Comp. 3-8-64		
	FORMATION	DATUM	FORMATION
CSG & SX - TUBING	LOG:		
13 3/8" 344' 350	Anhy 1584		
8 5/8" 4859' 3840	Yates 2996		
5 1/2" 11792' 519	Queen 4083		
	Grb 4440		
	B Spg 8256		
LOGS EL GR RA IND HC A	Abo Rf 8866		
	TD 11793'		

IP Devonian Perfs 11501-577' Pmpd 219 BOPD + 10 BW. Pot. Based on 24 hr test, Gravity 49.1, GOR 200.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONTRACTOR Drlg. Co. PROP DEPTH 12,200' TYPE
DATE

F.R. 9-6-63; Oper's Elev. 3975' DF
FD 12,200' - Devonian
Contractor - Rowan Drlg. Co.
9-9-63 Drlg. 3005'.
9-16-63 TD 4860', WOC.
9-23-63 Drlg. 7319'.
9-30-63 Drlg. 8277'.
10-7-63 Drlg. 3934'.
10-14-63 Drlg. 9809'.
DST (Abo) 8870-8960', open 3 hrs,
Rec 6075' gas in DP + 180' O&GCM,
1 hr ISIP 2036#, FP 135-147#,
1 hr FSIP 1190#.
10-21-63 Drlg. 10520'.
DST 9875-9964', open 3 hrs,
GTS in 90 mins @ TSTM,
Rec 200' O&GCM (10% oil),
1 hr ISIP 2749#, FP 117-149#,
1 hr FSIP 1556#.

- 10-28-63 ID 10874', prep to drill.
EST 10832-874', open 1 hr,
Rec 95' DM, 1 hr ISIP 149#,
FP 95-117#, 1 hr FSIP 138#.
- 11-4-63 ID 11793', on DST.
- 11-11-63 ID 11793', prep to re-perf.
EST 11700-793', open 1 hr 15 mins
rec 1400' gas in DP, 1000' WB, 1 gal free
oil + 180' O&GCM (10% oil)
1 hr ISIP 4441#, FP 573-573#,
1½ hr FSIP 3984#.
Perf 11501-504', 11515-520', 11526-530',
11540-546', 11550-556', 11575-577'
Ac. 1000 gals.
Swbd 127 BF in 7½ hrs.
- 11-6-63 ID 11793', swbg.
Re-Perf 11501-504', 11515-520', 11526-530',
11540-546', 11550-556', 11575-577' W/2 SPF
Ac. 1000 gals MA
Re-Perf 11501-504', 11515-520', 11526-530',
11540-546', 11550-556', 11575-577'
Ac. 1000 gals.
Swbd dry.
Re-Perf 11501-504', 11515-520', 11526-530',
11540-546', 11550-556', 11575-577'
Ac. 1000 gals.
Swbd load + 1 BNO/no time.
Re-Ac. 7500 gals.
Swbd & flwd 124 BO in 6 hrs.
- 11-26-63 ID 11793' tstg.
Re-Ac. 6000 gals.
Swbd 12 EOPH
Re-Ac. 6000 gals.
Flwd 68 BO/24 hrs thru 1/4" chk., TP 20-40#.

12-2-63 TD 11793', prep to re-perf.
Flwd 64 BO in 23 hrs thru 1/4" chk., TP 55#.
12-9-63 TD 11793', SI.
Re-Perf 11501-577' W/1 SPF
Att. to frac., had communications.
12-17-63 TD 11793', swbg load.
Frac 20,000 gals + 20,000# sd.
12-30-63 TD 11793', swbg load.
Swbd 108 BF (10-15% load wtr) in 6 hrs.
1-6-64 TD 11793', tstg.
Swbd 121 BF/8 hrs.
1-13-64 TD 11793', tstg.
Flwd 120 BO in 58 hrs thru 1/4" chk., TP 65#.
1-20-64 TD 11793', tstg.
Flwd 41 BO/22 hrs.

1-28-64 TD 11793', WO Pumping equipment.
Flwd 52 BO in 24 hrs thru 12/64" chk., TP 25-50#.
2-3-64 TD 11793', WO Pmpg equipment.
2-10-64 TD 11793', WO Pmpg equipment.
2-17-64 TD 11793', RU Pump.
2-24-64 TD 11793', RU Pump.
3-2-64 TD 11793', RU Pump.
3-9-64 TD 11793', tstg. on pump.
Pmpd 219 BO + tr. wtr in 24 hrs.
3-16-64 TD 11793', COMPLETED.
LOG TOPS: Wolfcamp Reef 9891', Strawn 10533',
Atoka 10645', Lower Mississippian 10867', Wood-
ford 11344', Devonian 11484'.