

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAR 1 11 29 AM '67

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B 1520-A

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator Pennzoil Company	8. Farm or Lease Name Mobil-State
3. Address of Operator 1007 Midland Savings Bldg., Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER G 1874 FEET FROM THE North LINE AND 1874 FEET FROM East 3 17-S 34-E THE LINE, SECTION TOWNSHIP RANGE NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 2-20-67: Spud 17½" hole at 12:15 a.m. Drilled to 325'. Ran 9 jts of 13-3/8" csg at 320'. Cemented w/350 Sx Incor w/2% CaCl. Plug down at 2:00 p.m. 2-20-67. Cement circulated.
- 2-21-67: After 18 hrs W.O.C., tested csg to 800# for 30 minutes. Tested O.K.
- 2-25-67: Drilled 11" hole to 3325'. Ran 106 jts 8-5/8" 24# & 32# csg. to 3325'. Cemented w/520 Sx Incor 50/50 Pozmix followed by 150 Sx Incor w/2% CaCl. Plug down at 7:45 A.M. 2-25-67. Est. top cement at 1500'.
- 2-26-67: After 24 hrs WOC, tested csg to 1500# for 30 minutes. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE

Drilling Supt.

DATE

2-27-67

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: