

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG453

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Southern Union Supply Company	8. Farm or Lease Name SUPCO-State
3. Address of Operator 1402 Fidelity Union Tower, Dallas, Texas 75201	9. Well No. 1
4. Location of Well UNIT LETTER F, 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 17 TOWNSHIP 17S RANGE 34E NMPM.	10. Field and Pool, or Wildcat North Vacuum Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 4086 GL	12. County Lea

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

## SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.  
Marcum Drilling Company spudded at 2:30 p.m. 5/31/76. Drilled to 355'. Ran 358', 13 3/8" OD, 48#, H-40, ST&C casing to 355'. Cemented with 400 sacks class C cement with 2% cc. Circulated 50 sacks. Plug down @ 4:15 a.m. 6/1/76. Installed casing flange, nipped up BOP and casing to 800 psig at 5:00 a.m. 6/2/76.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>David Gilbert</u>	TITLE <u>Drilling Engineer</u>	DATE <u>6/2/76</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u>JUN 2 1976</u>
CONDITIONS OF APPROVAL, IF ANY:		