

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5c. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
LG-1546

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name State MX
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>710</u> FEET FROM <u>West</u> THE LINE, SECTION <u>15</u> TOWNSHIP <u>19-S</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool, or Wharcat Scharb Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.) 3783.3' GL	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMERCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1109.

Drilled to a total depth of 10,750'. On 5-4-83, ran 5-1/2" 17# K-55, 15.5#K-55, 17# K-55, 17# J-55, 17# N-80 casing. Casing was set at 10,750' and cemented with 375 sx class H lite with additives and 550 sx class H with additives. WOC 18 hrs. Pressured tested 600 psi for 30 min.—OK. Ran temp. survey and top of cement at 6290'. Rig released 5-5-83. No further report until move-in completion unit.

O+4-NMOCD,H 1-HOU 1-F. J. Nash, HOU 1-CMH

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE Assist. Admin. Analyst DATE 5-6-83

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

MAY 10 1983

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAY 9 1983

OFFICE
HONORABLE