

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-75

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.O.B. | |
| LAND OFFICE | |
| OPERATOR | |

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

| | | |
|--|--|---|
| 1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER | | 7. Unit Agreement Name |
| 2. Name of Operator Amoco Production Company | | 8. Farm or Lease Name Peoples Securities Company |
| 3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240 | | 9. Well No. 3 |
| 4. Location of Well UNIT LETTER <u>B</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>10</u> TOWNSHIP <u>19-S</u> RANGE <u>35-E</u> NMPM. | | 10. Field and Pool, or Wildcat Und. Scharb Bone Spr. Und. Scharb Wolfcamp |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3826.1 GL | | 12. County Lea |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|--|---|--|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> | OTHER <input type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 10,750'. On 9-17-83, ran 7" 26# K-55, 23# N-80, 23# K-55, 26# K-55, 26# N-80, and 26# SS-95 casing and set at 10,750'. Cemented the first stage with 275 sx class H lite with additives and tail-in 500 sx class H with additives. Plugged down and circulated 130 sx of cement. Opened DV tool and cemented second stage with 800 sx class H lite with additives and tail-in 400 sx class H cement. Plugged down and circulated 120 sx cement. Rig released 6:00 am 9-18-83. Drill out and pressure test to be performed by completion unit.

O+4-NMOCD,H 1-HOU, R. E. Ogden, Rm 21.150 1-F. J.Nash, HOU Rm 4.206 1-CMH

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Lerring TITLE Administrative Analyst DATE 9-20-83

APPROVED BY ORIGINAL SIGNED BY JERRY SEXTON TITLE DISTRICT I SUPERVISOR DATE SEP 23 1983
CONDITIONS OF APPROVAL, IF ANY: