


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office *H.M.*
Lease No. *0317*
Unit *1*



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT ☒
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Schlachter & Lang
Federal A & I
Well No. I is located 660 ft. from S line and 660 ft. from E line of sec. 8
Sec. No. 1/4 20 S. 34 E.
(Twp.) (Range) (Meridian)
Wildcat Lee County Ark.
(Name) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate cementing points, and all other important proposed work)

This well started Mar. 28, 1956, T.D. April 28, 1956. Cable tools used 0 to 3755 ft. IS 3/8 pipe set at 125 ft. IO 3/4 pipe set at 740 ft. 8 5/8 pipe set at 1300 ft. Verbal permission to plug well was received from Mr. Godfrey on April 30, 1956. Tubing was run to 3755 ft. 25 sacks cement was displaced at 3755 ft. Tubing was pulled up to 3270, 20 sacks cement was displaced at 3270. Tubing was pulled up to 1500 ft. 20 sacks cement was displaced at 1500 ft. Tubing was then pulled out. 8 5/8 pipe was then pulled, IO 3/4 pipe was started and IO sacks of cement was dumped through the IO 3/4 pipe at 600 ft. IO 3/4 pipe was then pulled. IS 3/8 pipe was pulled. Bridge was set at 80 ft. 90 sacks of cement was used to fill hole back to surface. There was 2400 ft. of water in the hole when the tubing was run. IS ft. of 4 inch pipe was used for marker in top of hole, cemented in. The name of the company and location of the well is stamped on steel plate on top of 4 inch pipe marker.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Sam J. Kline

Address Box 281 Dallas, Texas

By Fred R. W. Fitcher
Title Supt. for J.C. Clower
Drilling Com.