

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instructions
reverse side)TE-
re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N.M. 02127-B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Lea Unit

8. FARM OR LEASE NAME

Lea Unit

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

Lea Devonian

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 12, T-20S, R-34E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Marathon Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 2409, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FWL & 660' FSL, Section 12

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GR 3653.7'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) Cement Squeeze Perforations ☒PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Pull tubing and RTTS packer.

2. Run cement retainer and set above perforations (perfs @ 14,315-90', 34 holes).

3. Cement squeeze perfs below retainer with 150 sacks of Class "H" cement. WOC 24 hours.

4. Drill out cement and pressure test squeeze job.

5. Drill out CIBP @ 14,420' and cement squeeze perfs 14,442-80' (32 holes) with 150 sacks Class "H" cement.

6. Reperforate, acidize, and test Devonian zone.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Engineer

DATE August 3, 1978

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

APPROVED

AUG 4 1978

ACTING DISTRICT ENGINEER

03400947

RECEIVED

APR 8 1978

COMMUNICATION COMM.
BUREAU