

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

1955 SEP 6 PM 3:46

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, N. M.

(Address)

LEASE Lea State "DA" WELL NO. 6 UNIT P S R 11 T 19-S R 36-E

DATE WORK PERFORMED Aug. 25-26, 1955 POOL Bumont (Oil)

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 48 Jts (1469') 9-5/8" OD 32.30# Gr H-40 SS casing. Set and cemented at 1486' with 700 sacks regular Neat cement. Plug at 1451'. Maximum pressure 600#. Circulated approximately 10 sacks cement. Job complete by Howco 4:AM 8-25-55.

After waiting over 24 hours, tested 9-5/8" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled cement plug from 1451' to 1486'. Tested below casing shoe with 350# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name C. M. Rieder

Name E. J. Jaffe

Title \_\_\_\_\_

Position Area Supt. of Prod.

Date \_\_\_\_\_

Company Gulf Oil Corporation