

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

|   |  |   |          |                          |  |
|---|--|---|----------|--------------------------|--|
| REPORT ON BEGINNING DRILLING OPERATIONS |  | REPORT ON RESULT OF TEST OF CASING SHUT-OFF | <b>X</b> | REPORT ON REPAIRING WELL |  |
| REPORT ON RESULT OF PLUGGING WELL       |  | REPORT ON RECOMPLETION OPERATION            |          | REPORT ON (Other)        |  |

June 2, 1955  
(Date)

Hobbs, New Mexico  
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation  
(Company or Operator)

Lea State "DA"  
(Lease)

Howard P. Holmes Drilling Co.,  
(Contractor)

Well No. 2 in the SW 1/4 NE 1/4 of Sec. 14

T. 19-S, R. 36-E, NMPM, Bement (Oil) Pool, Lea County.

The Dates of this work were as follows: May 28-30, 1955 29-31, 1955

Notice of intention to do the work (~~was~~) (was not) submitted on Form C-102 on \_\_\_\_\_, 19\_\_\_\_,  
(Cross out incorrect words)  
and approval of the proposed plan (~~was~~) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 10 Jts (327') 9-5/8" OD 32.30# Gr H-40 SS casing. Set and cemented at 342' with 275 sacks regular Neat cement. Plug at 322'. Maximum pressure 200#. Circulated approximately 130 sacks cement. Job complete by B J Service 10:30AM 5-30-55.

After waiting over 24 hours, tested 9-5/8" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 322' to 342'. Tested below casing shoe with 400# for 30 minutes. No drop in pressure.

Witnessed by: Glenn Stach Gulf Oil Corporation Drilling Foreman  
(Name) (Company) (Title)

Approved: OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: E. J. Joy  
Position: Area Supt. of Prod.  
Representing: Gulf Oil Corporation  
Address: Box 2167, Hobbs, N. M.

10. 11. 2020 10. 11. 2020

11. 11. 2020 11. 11. 2020

12. 11. 2020 12. 11. 2020

13. 11. 2020 13. 11. 2020

14. 11. 2020 14. 11. 2020

15.

16.

17. 11. 2020 17. 11. 2020

18. 11. 2020 18. 11. 2020

19. 11. 2020 19. 11. 2020

20. 11. 2020 20. 11. 2020