

Hobbs "B" Well No. 1 - Drill Stem Test

DRILL STEM TEST NO. 1 - 4029-4095':

5/8" BHC, 1" THC, tool open 5 hours with very slight blow of air for 3 hours then gradually increased to fair blow at end of test. Pulled 3-1/2"OD Drill pipe and recovered 110' of HO&OCM, est. 10% oil, no show of water. H.P. in 2325#, out 2265#, IFP 90#, FFP 90#, 20-minute buildup 145#.