

H. W. ANDREWS #3 - CONTINUED

MIRU OTIS. TIH W/1" COIL TBG. TO 3118'. CLEANED SAND OUT OF TBG. & CSG. FR. 3118' - 3692' W/2% KCL MIXED W/NITROGEN & TOH. TOH LAYING DOWN 3-1/2" TBG. WORKSTRING. TIH W/2-7/8" TBG. SET OE'd AT 3386'. REMOVED BOP & INSTALLED WELL HEAD. RDPU & CLEANED LOCATION. RU SWAB UNIT & SWABBED WELL. CARDINAL SURVEY RAN GR-CCL LOG FR. 3516' - 3100'. FLOW TESTED WELL & CLOSED IN PENDING CONNECTION TO GAS SALES LINE.

RECEIVED

OCT 07 1992

ODD HOUSE OFFICE