

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.O.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Chevron U.S.A. Inc.	8. Farm or Lease Name B. V. Culp (NCT-A)
3. Address of Operator P.O. Box 670, Hobbs, NM 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>C</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>19</u> TOWNSHIP <u>19S</u> RANGE <u>37E</u> NMPM. 10. Field and Pool, or Wildcat Eunice Monument G/SA	12. County Lea
15. Elevation (Show whether DF, RT, GR, etc.) 3680	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

PULL OR ALTER CASING

OTHER _____

PLUG AND ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK

COMMENCE DRILLING OPNS.

CASING TEST AND CEMENT JOBS

OTHER _____

ALTERING CASING

PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

POOH w/tubing, ND WH, TIH to 3829, establish circulation w/air foam. Drill 3829' to 3852'. Void from 3852-3954. Circulate hole clean. Run 4 1/2" liner (TOL 3530') batch mix 50sx Class C. Displace w/26.5bbls FW. Bump plug 900psi. TIH to top of liner at 3530'. Test liner to 500, ok. Displace hole w/clean CKF. Run GR/CCL/CET from PBD to 3520', perf 3786-3804, 3790-92, 3776-87, 3766-70 w/ 3 7/8" guns, 2 JHPF, 180 deg. phasing. (44holes). Acidize w/2100 gallons 20% NEFE HCL. Swab and RIH w/ 2 3/8" prod. tubing to 3855', and production equipment. Space out, hang on. Test to 500, ok. Turn over to production. Work performed 9-19-87 through 9-23-87.

TD: 3970 PBD: 3908

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. E. Abwin TITLE Staff Drilling Engineer DATE September 28, 1987

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE OCT 1 1987

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
SEP 30 1987
OCD
HOBBS OFFICE