

7" CSG. FR. 3,796'-3,850' W/2 JSPF, 180 DEG. PHASED, 109 HOLES USING 4" HEGS. SCHLUMBERGER RDMO. TIH W/FTI'S SONIC HAMMER, SN, & TBG. TAGGED @ 3,994'. KNOX SVCS. MIRU. PREWASHED O.H. FR. 3,851'-3,994' & 7" PERFS. FR. 3,796'-3,850' W/150 BBSL. FW @ 5.2 BPM @ 1,220# TBG. PRESS. SPOTTED ACID TO TOOL & CLOSED CSG. VALVE. ACIDIZED PERFS. & O.H. W/5,000 GALS. 15% NEFE DI HCL ACID W/1.5% KS-SOL MICELLAR SOLVENT MIXED IN 4 STAGES. DROPPED BALL TO OPEN SHEAR SLEEVE W/1,850# TBG. PRESS. KNOX SVCS. RDMO. TOH W/5 JTS. TBG. SN @ 3,832'; TOOL @ 3,836'. RU SWABBING EQUIPMENT. SWABBED WELL. RD SWABBING EQUIP. TOH W/TBG., SN, & ACIDIZING TOOL. TIH W/BIT, FLAPPER VALVE, TBG. OD LAFLUER BAILER, PORTED SUB, & TBG. TAGGED FILL @ 3,968'. DRLD. & BAILED FR. 3,968'-3,996'. TOH W/TBG., PORTED SUB, BAILER, TBG., FLAPPER VALVE, & BIT. CHG. BOP RAMS FR. 2-7/8" TO 2-3/8". TIH W/7" X 2-3/8" ARROWSET 1-XS PKR. W/1.50" "F" PROFILE NIPPLE, 5-1/2" X 2-3/8" X 1.50" FL-HE ON-OFF SKIRT, P.U. OFF RACKS W/119 JTS. 2-3/8" POLYETHYLENE LINED TBG. & BREECH-LOC MANDRAL. SET & GOT OFF PKR. @ 3,758'. DISPLACED & CIRC. WELLBORE W/180 BBSL. FW & T-2264 CORROSION INHIBITOR MIXED. LATCHED ONTO PKR. & LANDED TBG. IN BREECH-LOC HANGER W/11,000# TENSION. RMV'D. 6" 900 BOP. PRESS'D. TBG. TO 1,200# & BLEW PUMP OUT PLUG. NU 7-1/16" 3M NATIONAL INJ. WELLHEAD TREE. PRESS. TST'D. CSG. TO 530# & CHARTED 30 MIN. TST. CSG. HELD. NMCD NOTIFIED BUT NO WITNESS PRESENT DURING TST. TYLER WELL SVC. & STAR TOOL RD & CLEANED LOCATION. WELL CLOSED IN WAITING ON INJECTION LINE INSTALLATION.

NOTE: C-103 TO FOLLOW UPON 1ST INJECTION OF WATER INTO GROUND.