

7-1/16" 3M INJ. WELLHEAD TREE & TST'D. TO 3,000#. HELD PRESS.
PRESS.'D. TBG. TO 700# & BLEW PUMP OUT PLUG. PUMPED 50 BBLs. WATER
DWN. TBG. @ 2.5 BPM-50# PP. SHUT DWN. W/TBG. ON VACUUM. PRIDE WELL
SVC. & STAR TOOL RD, CLEANED LOCATION & MOVED OUT. WELL CLOSED IN.

NOTE: C-103 TO FOLLOW UPON FIRST INJECTION OF WATER INTO GROUND.