

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

3 - OCC  
1 - File

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name <b>East Eumont Unit</b>
9. Well No. <b>62</b>
10. Field and Pool, or Wildcat <b>Eumont Queen</b>
12. County <b>Lea</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>Getty Oil Company</b>
3. Address of Operator <b>Box 249, Hobbs, N. Mex.</b>
4. Location of Well UNIT LETTER <b>A</b> <b>330</b> FEET FROM THE <b>East</b> LINE AND <b>660</b> FEET FROM THE <b>North</b> LINE, SECTION <b>28</b> TOWNSHIP <b>198</b> RANGE <b>37E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <b>Convert to water injection</b> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran bit and scraper below perforations. Plugged back from 3863-3838' with three sacks cement with dump bailer.

Ran 2-3/8" 4.7# J-55 IPC TK-90 tubing with Guiberson shorty tension packer. Set packer at 3663', tubing at 3694'.

Well will be shut in until construction of Central Waterflood Plant is completed.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By

SIGNED C. L. WADE TITLE Area Supt. DATE 4-10-69

APPROVED BY [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: