

(07-22-94 Thru 08-04-94) Continued

jt. 2-7/8" 8rd tbg. Removed BOP, set TAC at 3,735' w/18,000#, and flanged up wellhead. TIH w/25-175 RHBC 12-4-S6 (A-0369), 6 1-1/2", 93-3/4" and 53-7/8" rods. Hung well on, loaded tubing, and checked pump action. X-Pert Well Service rigged down pulling unit, cleaned location and moved out. Building wellhead. Rebuilt wellhead and resumed producing well.

Test (24 Hours): 2 BOPD, 254 BWPD and 19 MCFPD