

RAN BIT TO 2,384. CIRC. WELL CLEAN & L.D. SWIVEL. PRESS. TST'D. CSG. TO 550# & CHARTED 20 MIN. TST. CSG. HELD. TOH W/TBG., D.C.'S & BIT. TIH W/RETRIEVING HEAD, SN & 128 JTS. TBG. TAGGED FILL ON RBP AT 3,735'. FELL OFF RBP AT 3,749'. CAUGHT & RELEASED RBP. TOH WITH TBG., SN, RETRIEVING HEAD & MODEL "G" RBP. MIRU MONK PIPE TESTERS. TIH WITH PKR., S.S. TRANSITION NIPPLE, & CEMENT LINED TBG. NOTE: HAD PROBLEM W/PACKING ELEMENTS NOT HOLDING WHILE HYDROTESTING TBG. CHG'D. TO LARGER OD PACKING ELEMENTS THAT WOULD HOLD BUT HAD TROUBLE WORKING TESTING TOOLS THROUGH INSERTS IN TBG. RD HYDROTESTERS. TIH WITH REMAINING TBG. & BREECH-LOC MANDRAL. SET PKR. AT 3,735' & GOT OFF. DISPLACED WELLBORE WITH 170 BBLs. WATER WITH CORROSION INHIBITOR & DE-FOAMER. SET DWN. & GOT ON PKR. LANDED TBG. IN BREECH-LOC HANGER WITH 10,000# TENSION. REMOVED BOP & INSTALLED INJ. WELLHEAD TREE. PRESS. TESTED FLANGES TO 3,500#. HELD. INSTALLED INJ. LINE TO TREE. PRESS. TESTED CSG. TO 520# & CHARTED 30 MIN. TEST. NOTE: NMCD NOTIFIED BUT NO WITNESS PRESENT DURING TEST. PRESS. TBG. TO 1,750# & BLEW PUMP OUT PLUG. PUMP 40 BBLs. DOWN TBG. AT 3.0 BPM AT 250# P.P. RIGGED DOWN TYLER WELL SERVICE & STAR TOOL & CLEANED LOCATION. RESUMED INJECTION OPERATIONS ON A 64/64" CHOKE.