

TOH W/TBG., SN, & MODEL "G" RBP. TIH W/RETRIEVING HEAD, BUMPER SUB, OD JOHNSON HYDRAULIC JARS, D.C.'S & TBG. TAGGED @ 3,903'. PUMPED FW TO LOAD & BROKE CIRC. CIRC. RETRIEVING HEAD DWN. FR. 3,903'-3,904.5'. RTNS. WERE FORMATION. APPEARS THAT HEAD IS GOING OVER FISHING NECK BUT WILL NOT CATCH. TOH W/TBG., D.C.'S, JARS, BUMPER SUB, & RETRIEVING HEAD. TIH W/RETRIEVING HEAD, OD BUMPER SUB, OD JOHNSONHYDRAULIC JARS, D.C.'S & TBG. TAGGED & LATCHED ONTO LYNES "PIP" RBP @ 3,903'. JARRED ON RBP. ROTATED BP MANDRAL AS PER RELEASING PROCEDURE. CAME LOOSE. TOH W/TBG., D.C.'S, JARS, BUMPER SUB & RETRIEVING HEAD. NO FISH RECOVERED. APPEARS THAT LUGS SHEARED OFF ON-OFF NIPPLE. TIH W/4-11/16" BOWEN OVERSHOT W/2-1/2" GRAPPLE, 4-3/4" JOHNSON HYDRAULIC JARS, 4 4-3/4" D.C.'S, 4-3/4" ACCELARATOR, & 118 JTS. TBG. TAGGED & CAUGHT FISH @ 3,903'. JARRED ON FISH W/35,000# OVER PIPE WT. CAME LOOSE. TOH W/TBG., ACCELARATOR, D.C.'S & OVERSHOT. RCV'D. ON-OFF NIPPLE & 2-3/8" TBG. COLLAR. FOUND LYNES RBP MANDRAL HAD PARTED IN PIN. MIRU JARREL SVC. RAN PRESS. BOMB TO 3,877', DATUM 3,627' (-250). SBHP - 399# & REMAINED UNCHG'D. IN 1 HR. RDMO JARREL SVCS. MIRU SCHLUMBERGER. RAN SONIC/CNL/CCL/GR LOGS. TAGGED PBD @ 3,906'. RDMO SCHLUMBERGER. TIH W/D.C.'S. TOH W/SAME. TIH W/SONIC HAMMER, SN & 122 JTS. TBG. INSTALLED STRIPPER HEAD. TAGGED @ 3,903'. MIRU KNOX SVC. PREWASHED O.H. FR. 3,790'-3,903' & 7" PERFS. FR. 3,750'-3,760' W/FW @ 5.6 BPM @ 1,200# TBG. PRESS. WELL DID NOT CIRC. CLOSED VALVE & MONITORED CSG. PRESS. ACIDIZED PERFS. & O.H. W/5,000 GALS. 15% NEFE DI HCL ACID W/1.5% DP-77MX MICELLAR SOLVENT MIXED IN 3 STAGES. DROPPED BALL & OPENED SHEAR SLEEVE W/1,270# TBG. PRESS. RDMO KNOX SVCS. TOH W/3 JTS. TBG. & RMV'D. STRIPPER HEAD. SN @ 3,790'. BTM. OF TOOLS @ 3,795'. RU SWABBING EQUIP. SWABBED WELL. RD SWABBING EQUIP. TOH W/119 JTS. 2-7/8" 10V TBG., SN, & ACIDIZING TOOL. CHG'D. BOP RAMS FR. 2-7/8" TO 2-3/8". TIH W/7" X 2-7/8" ARROWSET 1-XS PKR. W/1.50" "F" PROFILE NIPPLE, 5-1/2" X 2-3/8" X 1.50" "FL-HE" ON-OFF SKIRT, P.U. OFF RACKS W/118 JTS. 2-3/8" 8RD POLY LINED (BANDERA PIPELINE) TBG., & BREECH LOC MANDRAL. SET & GOT OFF PKR. @ 3,713'. DISPLACED & CIRC. WELLBORE W/200 BBLS. FW & R-2264 CORROSION INHIBITOR MIXED. GOT ON PKR. & LANDED TBG. IN BREECH-LOC HANGER W/12,000# TENSION. RMV'D. 6" 900 BOP. PRESS. TST'D. CSG. TO 540# & CHARTED 30 MIN. TST. TST. HELD. NMOCD NOTIFIED BUT NO WITNESS PRESENT DURING TST. PRESS.'D TBG. TO 700#, BLEW PUMP OUT PLUG & EST. INJ. RATE OF 3.0 BPM @ 100# W/25 BBLS. WATER. NU 7-1/16"-3M INJ. WELLHEAD TREE & PRESS'D. TST'D. TO 3,000#. PRID WELL SVC. & STAR TOOL RDMO. CLEANED LOCATION. WELL CLOSED IN. WAITING ON INJECTION LINE INSTALLATION.

C-103 TO FOLLOW UPON FIRST INJECTION OF WATER INTO GROUND.