

Pumped 500 gallons 15% NEFE HCL acid w/ 8 1.1 ball sealers. Flushed to bottom perf w/ 23 bbls CKF. Swab. RIH w/ 2 3/8" J-55 4.7# EUE 8rd tbg, EOT 3753'. ND BOP, NU WH. RIH w/ production equipment. Space out and hang on, load tbg w/ CKF. Test pmp/tbg to 500psi, ok. Turn over to production dept.

RECEIVED  
MAR 16 1968  
OCE  
HOBBS OFFICE