

TOH W/TBG., SN, RETRIEVING HEAD & RBP. SCHLUMBERGER MIRU. PERF'D. 7" CSG. FR. 1ST RUN (3,808'-3,824') W/2 JSPF, 2ND RUN (3,783'-3,802') W/2 JSPF & 3RD RUN (3,758'-3,778') W/2 JSPF USING 4" HEGS (106 HOLES TOTAL). SCHLUMBERGER RDMO. TIH W/FTI SONIC HAMMER, SN & TBG. KNOX SVCS. MIRU. PREWASHED OH FROM 3,829'-3,935' & 7" 24# CSG. PERFS. FROM 3,778'-3,824' W/160 BBLS. FRESH WATER AT 6.2 BPM AT 1,650# TBG. PRESS. ACIDIZED PERFS. & OH W/6,000 GALS. 15% NEFE DI HCL ACID W/1.5% DP-77MX IN 4 STAGES. KNOX SVCS. RDMO. RU SWABBING EQUIPMENT. SWABBED WELL. TOH W/TBG. & SONIC HAMMER. RU JARREL SVCS. RIH & FOUND BHP AT 1,032 PSI. RD JARRELL SVCS. TIH W/SN & TBG. O.E. TO 3,925'. RU HALLIBURTON SVCS. PUMP 110 BBLS. FRESH WATER W/4 SKS. OYSTER SHELLS & GOT PARTIAL CIRC. PUMPED 18 SKS. PREMIUM CMT. W/KCL & CALSEAL & DISPLACED CMT. TO BTM. OF TBG. TOH W/TBG. TO 3,310'. CALC. TOP OF CMT. TO 3,829'. TIH W/TBG. & TAG TOP OF CMT. PLUG @ 3,861'. SN OE AT 3,854'. RD HALLIBURTON SVC. RU SWAB EQUIPMENT. SWABBED WELL. RD SWAB EQUIP. TOH W/TBG. & SN. TIH W/SN, TBG., BAKER TAC. & TBG. SN OE AT 3,839'. RMV'D. BOP & SET TAC @ 3,688' W/18,000# TENSION. NU WELLHEAD. TIH W/PROD. EQUIP. LOADED TBG., L.S. PUMP & CHECKED TBG. TO 500#. SPACED OUT PUMP. PRIDE WELL SVC. & STAR TOOL RDMO. FILL IN CELLAR, BUILD WELLHEAD, & INSTALL PUMPING UNIT. WELL PLACED BACK ON PRODUCTION ON 03-20-96.

24 Hour Test: 30 BOPD, 147 BWPD and 30 MCFGPD