

D. F. Larsen #2 - Continued.

reversed out 8 sks. cement. Pulled tbg. to 1781' & displaced 6-5/8" csg. w/60 bbls. Imcojel mud. Set tbg. at 795' & spotted 50 sk. cement plug in 6-5/8" csg. fr. 795' to 384'. Checked top of cement in 6-5/8" csg. at 480'. Perf. 6-5/8" csg. at 230' w/two shots. Halliburton pumped 300 sks. Class C neat cement down 6-5/8" csg. & circ. out 13" surface csg. & 8-5/8" intermediate csg. Removed well head and installed marker. P&A.

Procedures witnessed by Mr. Tony Plattsmier w/NMOCD.

RECEIVED
OCT 31 1983
O.C.D.
HOBBBS OFFICE