

COPIES RECEIVED	
DISTRIBUTION	
DATE	
BY	
U.S.	
NO. OFFICE	
EDITOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR NOTICES TO INTERESTED PARTIES TO A WELL, SUCH AS A DIFFERENT RESERVOIR, OR APPLICATION FOR PERMIT TO DRILL A WELL, SUCH AS A DIFFERENT RESERVOIR.)		5a. Indicate Type of Lease State ☐ Free ☒
1. Name of Operator Amerada Hess Corporation		6. Name of Lease Holder D.F. Larsen
2. Location of Well UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM East 32 TOWNSHIP 19-S RANGE 37-E N.M.P.M.		7. Well No. 4
3. Elevation (Show whether DF, RT, GR, etc.) 3587' DF		8. Field and Pool, or Valued Eunice-Monument G/S
4. County Lea		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

FORM REMEDIAL WORK ☐ PERMANENTLY ABANDON ☐ OR ALTER CASING ☐ OTHER ☐	PLUG AND ABANDON ☐ CHANGE PLANS ☐ OTHER ☐	REMEDIAL WORK ☒ COMMENCE DRILLING OPS. ☐ CASING TEST AND CEMENT JOB ☒ OTHER ☐	ALTERING CASING ☐ PLUG AND ABANDONMENT ☐
--	---	---	--

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

March - April 1979

Pulled prod. equip. plugged back OH & 6-5/8" csg. w/ 20/40 sand to 3531'. Ran 5-3/4" bit to csg. hole @ 3062'. Ran pkr. & set @ 2965' and tested csg. hole 1500#. Ran 5-1/2" impression block, & found burr on csg., ran 5-3/4" csg. Ran Halliburton cement retainer & set @ 2445', squeezed perfs. @ 2545' w/600 sks. cement & 80 bbls. flow check, did not circ. out 8-5/8" csg. Ran temp. survey & found top of cement @ 220' from surface, but still had flow on 8-5/8" csg. Drilled out cement & tested perfs. 2545' to 800# O.K. Shot 4 holes @ 2503' in 6-5/8" csg. Circulated dyed water out 8-5/8" csg. set pkr. flow on 8-5/8" csg. Ran tapered mill & milled off burr on 6-5/8" csg. @ 3062'. Drilled out cement & tested perfs. @ 2503' to 800# OK. Cleaned out sand for csg. & OH. Perf. G/SA zone in open hole selectively fr. 3801' to 3855' & acidized OH w/6500 gal 20% NE & 6000 gal. gell. Swab tested, ran prod. equip. & resumed prod. Cement job witnessed by NMOCC - Melvin Crossen.

Test of 4-18-79: Pumped 20 b.o. & 64 b.w. in 24 hours.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signature: <i>E.D. Fisher</i> Orig. Signed by Jerry Sexton Dist. 1, Supv.	TITLE: Supv. Adm. Ser.	DATE: 4-18-79
DATE: APR 23 1979		