

OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

NOV 15 1948
 RECEIVED
 HOBBS OFFICE

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL	x	REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL		REPORT OF INTENTION TO REPAIR WELL SHUT OFF HI-GOR	x

November 15, 1948

Hobbs, New Mexico

Date

Place

OIL CONSERVATION COMMISSION,
 SANTA FE, NEW MEXICO.

Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the _____

The Ohio Oil Company Berthat Barber Well No. 3 in the _____
 Company or Operator Lease

SE/4, SW/4 of Sec. 32, T. 19-S, R. 37-E, N. M. P. M.,
Monument Field, Lea County.

The dates of this work were as follows: _____

Notice of intention to do the work was (~~was not~~) submitted on Form C-102 on November 2, 19 48

and approval of the proposed plan was (~~was not~~) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Total depth 3897' Lime. Completed, final report; killed well with oil, ran HOWCO caliper survey and Lane-Wells electric survey. Pulled tubing tested 7" casing from surface to bottom w/approximately 900# pump pressure. Test oke. Filled hole up with pea gravel and plastic cap @ 3816'. Set Baker retainer @ 3592'. Squeezed 100 sacks cement with maximum pressure of 2550#. Cement set 72 hrs. Drilled out cement and retainer and washed out pea gravel to TD. Reran tubing and acidized w/1000 gal. from 3820' to 3897'. Swabbed well in and completed. In 17 hrs. well flowed 54 B/O with GOR 1780:1.

Witnessed by J. B. Reese The Ohio Oil Company Foreman
 Name Company Title

Subscribed and sworn before me this _____

I hereby swear or affirm that the information given above is true and correct.

15 day of November, 1948
E. K. M. [Signature]
 Notary Public

Name P. B. Stewart
 Position Superintendent

My Commission Expires August 19, 1951

Representing The Ohio Oil Company
 Company or Operator

My commission expires _____

Address Box 1607, Hobbs, New Mexico

Remarks:

PROVED
 NOV 16 1948

Ray Yarbrough
 Name
 INSPECTOR
 Title