

NMGSAU #1612 - CONTINUED - PAGE 2

W/TBG. SN @ 3,844'. RU SWABBING EQUIP. SWABBED WELL. RD SWABBING EQUIPMENT. TOH W/TBG., SN & SONIC HAMMER. TIH W/SN, TAC, & TBG. RMV'D. BOP, SET TAC @ 3,679' W/18,000# & FLANGED UP WELLHEAD. POURED 5 GALS. CORROSION INHIBITOR DWN. TBG. TIH W/RPR'D. PUMP, K-BARS & RODS. HUNG WELL ON, LOADED TBG. & CHK'D. PUMP ACTION TO 500#. TYLER WELL SVC. & STAR TOOL RDMO. CLEANED LOCATION AND RESUMED PRODUCING WELL.

TEST: 3 BOPD, 17 BWPD & 20 MCF