

(11-25-94 Thru 12-08-94) Continued

and 5-1/2" x 2-3/8" left hand on-off tool and p.u. off racks w/110 jts. 2-3/8" 8rd poly-lined (Miller pipeline) J-55 injection tubing. Note: packer equipped w/pump out plug. Set and got off packer at 3,709'. Displaced wellbore w/155 bbls. packer fluid. Removed 6" 900 BOP. Got on packer and landed tubing in breech loc assembly w/6,000 psi tension. Pressure test casing and packer to 350 psi and chart 30 min. test. Note: no witness present from NMOCD for test. Installed National 7-1/16"-3M injection wellhead tree. Pressure test seal and flanges. Held pressure. Pressured tubing to 1,100 psi to blow pump out plug. X-Pert Well Service rigged down, cleaned location and moved out.

Note: Well closed in for future use as NMGSAU injector. C-103 to follow upon date of first injection operations.