

WSN: 30935

EAST EUMONT UNIT 97

Compl/WO: 05/19/98

Job : Plug & Abandon  
Flag: Final Report

Days Since Spud:	Days on Location:	
Total Depth MD :	Total Depth TVD :	
PlugBackTD MD : 0	PlugBackTD TVD :	
Perforations :	to :	
Last Casing Sz :	Last Casing Dpth:	
Casing Liner Sz:	Liner Top :	Liner Bottom:
Top of Cement :	Tubing Size :	Tubing Depth:
Packer Type :	Packer Depth :	
Completn Fluid :		
:		

Pres Oper: Well is P/A

Formation:

Detail : 4/21-22/98  
 MIRU RAM NDWH NU BOP tallied in w/ WS tagged CIBP @ 3630' RU BJ Loaded & CHC. Pumped 90 sxs Class C neat cmt from 3630'-to 2774'. POOH LD WS to 2448' RU BJ pumped 97 sxs cmt from 2448' to 1450'. POOH LD WS to 1450' reversed out w/ tbg cap. POOH w/ WS. RU Rotary RIH w/ guns perforated csg @ 1400'. RIH w/ WS could not break down perfs. Squeezed 10 sxs into perfs. RU BJ pumped 104 sxs Class C neat cmt from 1450 to 400'. POOH w/ tbg. RU Rotary RIH w/ guns perforated csg at 345'. EIR w/ 1 BPM @ 50# between 5-1/2 and 8-5/8 csg. Pumped 89 sxs Class C neat from 400' to surface inside 5-1/2 and between 8-5/8. LD tbg ND BOP. RIH w/ 1 jt set 10 sxs surface plug. RD BJ RDMO. Dug out cellar Installed dry hole marker. Wel is P/A. Review plugging procedure w/ NMOC rep Charlie Perrin, notified but did not witness.

Daily Well Cost: \$13756      Cumulative Cost: \$13756      AFE Cost: \$  
 CMIC :

**RECEIVED**  
**APR 22 1998**  
**03**

