

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE H. T. Orsutt "E" WELL NO. 2 UNIT C S 2 T 20-S R 37-E  
DATE WORK PERFORMED 5-29 thru 31-57 POOL Sumont

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 93 joints (3845') 5-1/2" OD 24# Gr J-55 SS casing. Set and cemented at 3858' with 1200 sacks Regular Neat Cement. Plug at 3812'. Maximum Pressure 1800#. Circulated approximately 25 sacks cement. Job completed 11:55 AM 5-29-57.

After waiting over 30 hours, tested 5-1/2" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 3812-3858'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

Name E. J. Fischer  
Title Area Supt.  
Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. J. Fischer  
Position Area Supt. of Prod.  
Company Gulf Oil Corporation