

DUPLICATE

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

RECEIVED
JUL 28 1953
OIL CONSERVATION COMMISSION
DISTRICT OFFICE

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

| | | | | | |
|---|--|---|-------------------------------------|--------------------------|--|
| REPORT ON BEGINNING DRILLING OPERATIONS | | REPORT ON RESULT OF TEST OF CASING SHUT-OFF | <input checked="" type="checkbox"/> | REPORT ON REPAIRING WELL | |
| REPORT ON RESULT OF PLUGGING WELL | | REPORT ON RECOMPLETION OPERATION | | REPORT ON (Other) | |

July 28, 1953
(Date)Hobbs, New Mexico
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation

(Company or Operator)

G. C. Matthews

(Lease)

Rife Drilling Co.

(Contractor)

Well No. 8 in the SW 1/4 SE 1/4 of Sec. 6

T. 20-S, R. 37-E, NMPM, Monument-Blinbry Pool, Lea County.

The Dates of this work were as follows: July 23-25, 1953

Notice of intention to do the work (was) ~~submitted~~ submitted on Form C-102 on _____, 19____,
(Cross out incorrect words)and approval of the proposed plan (was) ~~obtained~~ obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 58 jts 1825' of 5-1/2" OD 15.50# casing w/ Baker shoe & float & Brown Oil tool landing collar & Hanger. Ran on 2-7/8" DP 5-1/2" Liner set at 5719'. Top liner at 3888'. Cemented w/71 sacks 4% Gel Reg cement. Plug at 5656'. Max pressure 1000#. Checked top cement after 8 hrs, top cement at 3763', 125' above top 5-1/2" liner.

After waiting over 36 hrs tested 5-1/2" casing with 1000# for 30 min, no drop in pressure. Drilled cement from 3763' to 3888'. Drilled cement plug in 5-1/2" liner to 5715'.

After approval of Mr. Yarbrough, State Oil & Gas Inspector, preparations were made to complete well.

Witnessed by Glenn Stach

(Name)

Gulf Oil Corporation

(Company)

Drilling Foreman

(Title)

Approved:

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name

Position Asst. Area Prod. Supt.

Representing Gulf Oil Corporation

Address Box 2167, Hobbs, New Mexico

(Title)

(Date)