

T. ANDERSON #2 - CONTINUED - PAGE 2

UNLOADED WORKSTRING. CHG'D. BOP RAMS FR. 2-3/8" TO 3-1/2" PIPE RAMS. PU & TIH W/HALLIBURTON PPI PKR ON 81 JTS. OF 3-1/2" OD TBG. SET PKR. @ 2,562'. PRESS. TST'D. TBG. & PKR. W/3,000#. HELD OK. RELEASED PKR. & TIH TO 3,225'. TAGGED CIBP. PULL UP HOLE TO 2,521'. INSTALLED RFC VALVE & CHK'D. OPERATION. VALVE OPEND @ 1,200# & CLOSED @ 400#. AMERICAN FRACMASTER MIRU. PUMPED 15 BBLS. OF 2% KCL WATER. CHK'D. RFC VALVE OPERATION. VALVE MALFUNCTIONED. TIH AND FISHED & RCV'D. RFC VALVE. INSTALLED A RPR'D. RFC VALVE & CHK'D. OPERATION. CHK'D. OK. ACIDIZED CSG. PERFS. FRO. 3,207' TO 2,597' W/1,200 GALS. OF 15% HCL ACID. MAX. BREAKDOWN. PRESS.-4,200#, MIN. PRESS.-1,000#, AIR-1.7 BPM & ISIP-VACUUM. ALL PERFS. BROKE DWN. & DID NOT COMMUNICATE. TIH & FISHED & RCV'D. RFC VALVES. RELEASED PKR. & TOH W/TBG. & PPI PKR. TIH W/A HALLIBURTON PERMA-LATCH PKR. ON 81 JTS. OF 3-1/2" OD TBG. HYDRO-TST'D. TBG. IN THE HOLE W/8,000# ABOVE THE SLIPS. SET PKR. @ 2,555'. INSTALLED GUARDIAN WELLHEAD FRAC PACK. RDPU & MO LOCATION. MIRU HALLIBURTON FRACTURING SVC. FRAC'D. EUMONT 7-RIVERS/QUEEN FR. 2,597'-3,207' W/70,000 GALS. OF 55 QUALITY CO2/WATERFRAC 50 (179 TONS CO2 + 32,520 GALS. 50# LINEAR GEL) & 50,000# 20/40 BRADY SANT @ 50 BPM. FLUSHED W/4,800 GALS. 100% CO2 TO BTM. PERF. AVG. PRESS.-4,700#. JOB ABORTED DUE TO HALLIBURTON BLENDER MALFUNCTION. FLOWED WELL TO PIT. CLOSED WELL. MIRU PRO-WIRELINE SVC. TIH & CHK'D. FOR FILL. TAGGED FILL @ 3,208'. TOH. RDMO PRO-WIRELINE SVC. OPENED WELL TO PIT. WELL BEGAN FLOWING. FLOWING TO TANK. HOOKED UP WELL TO SALES ON 09-27-97. ON 10-01-97 MIRU TYLER WELL SVC. AA OILFIELD SVC. MIRU & PUMPED 15 BBLS. 2% KCL DWN. TBG. INSTALLED BLANKING PLUG IN PROFILE NIPPLE. PRESS'D. TBG. & PROFILE NIPPLE W/500#. RELEASED ON-OFF TOOL & CIRC. CSG. & TBG. W/2% KCL WATER. RMV'D. FRAC PACK. INSTALLED TIW VALVE. SWABBED TBG. & CSG. DRY. LATCHED ON-OFF TOOL. RELEASED PKR. & TOH & LAID DWN. 3-1/2" OD WORK STRING & HALLIBURTON PERMA-LATCH PKR. TIH W/101 JTS. OF 2-3/8" OD TBG. SET TBG. OE @ 3,173' W/1.87 HALLIBURTON PROFILE NIPPLE @ 3,170'. RMV'D. BOP & SPOOL. INSTALLED WELLHEAD & HOOKED UP WELL TO SALES. TIH W/SINKER BARS & KNOCKED OUT TBG. PLUG FR. BTM. OF TBG. FLOWING TO SALES. SWABBED WELL. FLOWING TO SALES.

24 HR. TEST 871 MCFPD - TBG. PRESSURE 35PSI