

NOBBS OFFICE 600
NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY MIDWEST OIL CORPORATION P. O. Box 92, Midland, Texas
(Address)

LEASE P. Carter WELL NO. 1 UNIT A S 7 T 19-S R 39-E
DATE WORK PERFORMED 12/17/56 POOL Wildcat

This is a Report of: (Check appropriate block) Results of Test of Casing Shut-off
 Beginning Drilling Operations Remedial Work
 Plugging Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

Spudded 12/9/56 at 10:45 AM by Calvert Drilling Company with rotary tools. Drilled 11" hole to 1817'. Set 57 jts 8-5/8" 24#, J-55 casing at 1817'. Cemented with 800 sacks regular neat cement. Cement did not circulate. Cemented around top of casing with 20-30 sacks of neat cement. Cement filled up and ran into cellar. Temperature surveys shows initial cement job to fill up annulus to 340'. Tested casing to 1000# for 30 minutes prior to drilling plug. No leakage noted. Verbal approval of cementing procedure received from Mr. Fisher by telephone conversation 12/18/56.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:
DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____
Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____
Perf Interval (s) _____
Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		(Company) _____

OIL CONSERVATION COMMISSION
Name E. J. Fischer
Title Engineer District 7
Date DEC 20 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.
Name D. R. Atteberry
Position Engineer
Company MIDWEST OIL CORPORATION