

17. RIH W/2-3/8" PRODUCTION STRING W/CHECK VALVE LOCATED IN SEATING NIPPLE. RU AIR UNIT. CIRC SAND FILL UP ANNULUS AT HIGH RATE. CLEAN OUT TO APPROX. 100' BELOW BOTTOM PERF.
18. PU TBG. SEAT TO TOP PERF @ 2802'. HANG OFF. ND BOPS/NU TREE. RIH AND PULL CHECK VALVE IN SEATING NIPPLE. RDMO RIG. RTP.

**RECEIVED**

JAN 19 1985  
O O B HOBBS  
OFFICE