

SN @ 3,972'. RU HALLIBURTON SVCS. PUMPED 36 SKS. PREMIUM CMT. W/HALAD 344 & KCL W/CALSEAL. PUMPED 22 BBLs. FW FOR A BAL. PLUG. TOH W/TBG. TO 3,122' & WAIT ON CMT. TIH W/TBG. TAG SOFT CMT. @ 4,015'. TOH W/TBG. TO 3,635'. TIH W/TBG. OE @ 4,200'. FILES SHOW CMT. PLUG FR. 5,655'-5,700'. RU HALLIBURTON SVCS. PUMPED 150 SKS. OF PREMIUM CMT. W/KCL & CALSEAL. DISPLACED TBG. W/FW FOR A BALANCE PLUG. TOH W/TBG. TO 3,060'. WAIT ON CMT. TIH W/TBG. & TAG TOP OF CMT. PLUG @ 3,960'. RU HALLIBURTON SVCS. PUMP 50 SKS. OF PREMIUM CMT. W/KCL & CALSEAL. DISPLACED TBG. W/FW FOR A BALANCE PLUG. TOH W/TBG. TO 3,060'. WAIT ON CMT. TIH & TAG TOP OF CMT. PLUG @ 3,856'. TOH W/TBG. & SN. TIH W/BIT, D.C.'S & TBG. DRLD. SOFT CMT. FR. 3,856'-3,876'. DRLD. HARD CMT. FR. 3,876'-3,930'. TOH W/TBG., D.C.'S & BIT. TIH W/FTI SONIC HAMMER & SN ON TBG. TO 3,634'. TIH W/TBG. RU KNOX SVCS. ACIDIZED & WASHED OH FR. 3,749'-3,930' & PERFS. 3,736'-3,749' W/2,000 GALS. NEFE 15% ACID W/1.5 DP-77MX. RD KNOX SVCS. RU SWAB EQUIPMENT. SWAB WELL. RD SWAB EQUIPMENT. TOH W/TBG., SN & ACIDIZING TOOL. TIH W/SN, 1 JT. SALTA LINED TBG., 6 JTS. 2-7/8" TBG., BAKER TAC, & 126 JTS. 2-7/8" TBG. RMV'D. BOP, NU 11" 3M NATIONAL X 2-7/8" SLIPS TBG. FLANGE, SET TAC @ 3,702' W/22,000# & LANDED TBG. IN SLIPS. POURED 5 GALS. CORROSION INHIBITOR DWN. TBG. TIH W/PROD. EQUIPMENT & SEATED PUMP. LOADED & PRESS. TST'D. TBG. TO 500#. SPACED OUT PUMP. TYLER WELL SVC. & STAR TOOL RDMO & CLEANED LOCATION. INSTALL PUMPING UNIT & BUILD WELLHEAD. WELL PLACED BACK ON PRODUCTION 03-21-96.