

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PRODUCE WATER CONTROL FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, NM 88240	9. Well No. 95
4. Location of Well UNIT LETTER <u>0</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>10</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> NMPM.	10. Field and Pool, or Wildcat Hobbs GSA
15. Elevation (Show whether DF, RT, GR, etc.) 3590' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
	PLUG AND ABANDONMENT <input type="checkbox"/>
	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Supplementary brief to C-103 filed on 8-12-81:

Perforate at 500' with 2 JSPF (through 7" and 10-3/4" casing). Run packer and tubing. Set packer at 450' and try to establish an injection rate. If injection rate cannot be established then spot 150 gals. of 15% HCL acid. Raise packer and set at 200'. Pump approx. 300 sacks of Class C cement with 2% CACL. If cement circulates to surface, close valve on riser. Pull packer and tubing and drill out cement. Pull retrievable bridge plug. Place well on production.

0+4-NMCCD, H 1-Hou 1-Susp 1-W. Stafford, Hou 1-GPM

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Alex Mitchell TITLE Admin. Analyst DATE 8-25-81

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: