

3M X 11" 3M TUBINGHEAD. TESTED PRIMARY AND SECONDARY CASING SEALS W/3,000#. TESTED OK. INSTALLED BOP. LOADED CASING D PRESS. W/565 PSI FOR 30 MIN. FIELD OK. WELL PASSED CASING INTEGRITY TEST. TIH W/RETRIEVING TOOL. CIRC. SAND OFF RBP, LATCHED ONTO RBP & TOH. TIH W/2-3/8" OD TUBING. REMOVED BOP, INSTALLED WELLHEAD & SET TUBING BULL PLUGGED AT 4,004', SLOTS IN MUD JOINT FROM 3,973' TO 3,977', SN AT 3,972' & 5-1/2" X 2-3/8" ELDER TUBING ANCHOR AT 3,810' W/16,000# OF TENSION. TIH W/PUMP AND RODS. RDPU, CLEANED LOCATION AND RESUMED PROD. WELL. TEST OF 05-29-93 2-B0, 0-BW and 40 MCFGPD IN 24 HRS.

**RECEIVED**

JUN 25 1993

OLD HOBBS  
OFFICE