

NMGSAU #309 - CONTINUED - PAGE 2

UPPER TANDEM MOTOR WHICH WAS GROUNDED AND UNBALANCED. ND 10" 900 HYDRIL BOP & INSTALLED ADAPTER FLANGE. PRIDE WELL SVC. RD, CLEANED LOCATION & MOVED OUT. WAITING ON PUMP REPAIRS.

(WORK RESUMED ON 12-05-96 TO RUN REPAIRED PUMP AND CONTINUED THRU 12-10-96).

NOTE: WELL HAS BEEN DOWN SINCE 10-09-96 WITH EQUIPMENT FAILURE.
TYLER WELL SVC. MIRU. UNFLANGED 10" 900 WH FLANGE. NU BOP. UNLOAD & RACKED 21 JTS. NAP-WRAP & 35 JTS. OF 5-1/2" COATED TBG. TIH W/REDA SUBMERSIBLE EQUIP. CONSISTING OF: LOWER TANDEM MOTOR, UPPER TANDEM MOTOR, PROTECTOR & PUMP. NOTE: DRAIN VALVE & CHK. VALVE ARE LONG THREAD. HAVE SENT 2 JTS. OF NAP-WRAPPED TO W. TX. COATING IN OLDESSA TO REPLACE CPLG. W/LONG THREAD CPLG. & COATED W/RITON INTERNAL COATING & THEN RE-WRAPPED. RU CABLE SPOOLER & WEATHERFORD'S TONGS. PU OFF RACKS W/1 JT. 5-1/2" 8RD 14# CSG., 5-1/2" 8RD CHK. VALVE, 1 JTS. 5-1/2" 8RD 14# CSG., 5-1/2" 8RD DRAIN, 19 JTS. 5-1/2" 8RD 14# K-55 CSG., 21 JTS. 5-1/2" 14# K-55 IPC, 10 JTS. 5-1/2" 15.5 K-55 IPC CSG. & 1 5-1/2" 14# SUB. NOTE: BTM. 21 JTS. OD "NAP-WRAPPED" & IPC SC-850, 21 JTS. 5-1/2" 8RD 14# K-55 CSG. W/IPC SC-850, 10 JTS. 5-1/2" 8RD 15.5# K-55 CSG. W/IPC SC-850 & 5-1/2" 8RD IPC CSG. SUB. WEATHERFORD & CABLE SVCS. RDMO. ND 10" 900 HYDRIL BOP. INSTALLED 11" 3M X 5-1/2" 8RD NATIONAL TBG. HEAD W/REDA CABLE PACK-OFF. INSTALLED 5-1/2" 8RD NIPPLE X 7-1/16"-3M ADAPTER FLANGE, 7-1/16" -3M X 7-1/16"-3M MASTER VALVE. INSTALLED EQUIPMENT TO WATER SUPPLY LINE. TYLER WELL SVC. & STAR TOOL RDMO & CLEANED LOCATION. PUMPING WATER. 48 HZ AT 83 AMPS.