

3-24-75 Continued
Acid (3709-3850') 1500 gals
Frac (3709-3850') 20,000 gals + 40,000# sd
3-31-75 TD 4150'; Swbg Ld
4-8-75 TD 4150'; WO Gas Conn
Flwd 178 BW, gas not measured in 24 hrs thru
24/64" chk, TP 95# (3709-3850')
4-29-75 TD 4150'; Tstg
Flwd 45 BO + 77 BW in 24 hrs, CP 380#, TP
140# (3709-3850')
5-5-75 TD 4150'; Rng Four Points
Flwd 400 MCFGPD + 28 BO + 117 BW in 24 hrs
thru 24/64" chk, CP 420#, TP 90# (3709-3850')

5-5-10 NM

5-12-75 TD 4150'; WO Pot
5-27-75 TD 4150'; Complete
(Queen) FOUR POINT GAUGES:
Flwd 163 MCFGPD, 1" orifice, 60 mins, TP 241#
Flwd 211 MCFGPD, 1" orifice, 60 mins, TP 271#
Flwd 319 MCFGPD, 1" orifice, 60 mins, TP 281#
Flwd 414 MCFGPD, 1" orifice, 60 mins, TP 225#
5-31-75 COMPLETION ISSUED

5-5-10 NM