

- 08/24/93 - ND tree, NU BOP, TIH to 8250', no tag, POH w/ tbq. RIH w/ 2 jts of MA bull plugged, 4' perf sub, SN, 10 jts, Guiberson Tac, & 243 jts of 2-7/8" N-80 EUE tbq, btm of MA @ 8160'.
- 08/26/93 - Ran pump & rods, have well clamped off. Waiting on pumping & surface equipment.
- 09/27/93 - Pump testing. Start pumping unit, fill heater treator, 7:00AM made 241 bbls of water, no oil. Produced 391 BW & 130 BO in 24 hrs pumping.
- 10/14/93 - Produced 89 BO & 170 BW.