



CONTR	Cactus #63	OPRELEV	3540' GL	FO	3600' RT
-------	------------	---------	----------	----	----------

F.R. 5-14-79
(Queen)
9-21-79 TD 1035'; WOC
9-28-79 TD 3600'; LDDP
10-4-79 TD 3600'; WOCT
10-11-79 TD 3600'; PBD 3529'; Prep Pull Tbg
Perf (Queen) 3294-3300', 3378-85', 3394-3416',
3418-25', 3428-35', 3439-44', 3492-3501' w/2 SPF
Acid (3294-3501') 6310 gals (15%)
Swbd 70 BLW w/SG in 6 hrs 30 mins (3294-3501')
10-17-79 TD 3600'; PBD 3529'; Prep Test
Frac (3294-3501') 29,700 gals + 66,000# sd
+ 15,300 gals CO2
Swbd 39 BLW in 7 hrs 30 mins (3294-3501')
10-23-79 TD 3600'; PBD 3529'; WOSP
Flwd 810 MCFGPD + 20 BLW in 24 hrs thru 48/64"
chk, TP 90# (3294-3501')
2-18-80 TD 3600'; PBD 3529'; Complete
Rig Released 9-28-79
2-23-80 COMPLETION ISSUED
2-4-27 NM
IC 30-025-70162-79