

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
 State Gas

5. State Oil & Gas Lease No.
 A-1375

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER-

2. Name of Operator
 Jake L. Hamon

3. Address of Operator
 611 Petroleum Building, Midland, Texas 79701

4. Location of Well
 UNIT LETTER K 2100 FEET FROM THE South LINE AND 1830 FEET FROM
 THE West LINE, SECTION 20 TOWNSHIP 20-S RANGE 36-E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
 State E-8913

9. Well No.
 2

10. Field and Pool, or Wildcat
 North Osudo Morrow

15. Elevation (Show whether DF, RT, GR, etc.)
 3637' GR 3661' KB

12. County
 Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

<input type="checkbox"/> PERFORM REMEDIAL WORK	<input type="checkbox"/> PLUG AND ABANDON	<input type="checkbox"/> REMEDIAL WORK	<input type="checkbox"/> ALTERING CASING
<input type="checkbox"/> TEMPORARILY ABANDON	<input type="checkbox"/> CHANGE PLANS	<input type="checkbox"/> COMMENCE DRILLING OPNS.	<input type="checkbox"/> PLUG AND ABANDONMENT
<input type="checkbox"/> PULL OR ALTER CASING	<input type="checkbox"/> OTHER	<input checked="" type="checkbox"/> CASING TEST AND CEMENT JOBS	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled 7-7/8" hole to 10970' T.D. 5-12-80.
2. Ran DLL, GR-Caliper & CNL-FDC Logs 5-12-80.
3. Ran 266 joints 5-1/2", 17#, N-80 and J-55 casing set at 10,989.95' K.B. Cemented with 650 sx of Class H cement + 0.5% Halad 22, 5# KCl and 1/4# flocele per sack. Plug down @ 4:45 AM 5-14-80 by Halliburton
4. After WOC 20 hrs set slips, cut casing, and N.U. tubing spool.
5. Pressure tested BOP's and manifold to 5000# by Yellow Jacket 5-15-80.
6. Changed out drilling string.
7. Drilling 4-3/4" hole 5-19-80.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Betty McKinney TITLE Production Clerk DATE 6-18-80

APPROVED BY Jerry Sexton TITLE Dist. Mgr. SUPP. DATE JUN 20 1980

CONDITIONS OF APPROVAL