

- 2-9-80 Set D160 National pumping unit w Waukesha engine & butane tank. Hooked up temporary flowline to frac tank. Preparing to pump well to recover treatment load & test.
- 2-10-80 Hooked up Butane & hung rods on beam. Started engine, engine got hot, drained engine & installed new antifreeze. Got engine started but wouldn't run well enough to turn pumping unit over. SD.
- 2-11-80 SD.
- 2-12-80 Got engine running & well pumping to test tank.
- 2-13-80 Pumped 25 bbls load & acid water & ran out of butane. Refilled butane tank & starter on engine burned up trying to start engine.
- 2-14-80 Repaired motor starter. Started well pumping. In 14 hrs made 60 bbls acid & load water.
- 2-15-80 Hooked gas from csg to test tank. In 23 hrs made 55 bbls fluid, 5% oil, 458 BUL. Bleed 150 bbls water off test tank.
- 2-16-80 Pumped 45 bbls in 24 hrs, cut 5% oil. Lack 413 bbls covering load. Making quite a bit of gas.
- 2-17-80 Pumped 40 BF, 5% oil in 24 hrs. Lack 373 bbls recovering load.
- 2-18-80 Pumped 50 BF, cut increased to 20-25% oil. Still making a lot of gas. Test for 24 hrs, lack 323 bbls recovering load.
- 2-19-80 Pumped 45 bbls. 24 hours, 40% oil, 278 bbls under load. Making good volume of gas.
- 2-20-80 Pumped 35 bbls @ 40% oil, 343 BUL.
- 2-21-80 Pumped 40 bbls in 24 hrs @ 40% oil, 303 BUL.
- 2-22-80 Pumped 35 bbls in 24 hrs, 40% oil, 268 BUL.
- 2-23-80 Hauled in 16 loads caliche f/battery. Pumped 35 bbls @ 30% oil, 233 BUL.
- 2-24-80 Pumped 35 bbls in 24 hrs @ 30% oil, 198 BUL.
- 2-25-80 Ran out of Butane, pumped 20 BF.
- 2-26-80 Filled butane tank, weld BOP.
- 2-27-80 Hauled D-114 pumping unit from Sundown yard to Hobbs & SD. Well pumped 15 bbls @ 35% oil in 21 hrs. 163 BUL.
- 2-28-80 Pumped 35 bbls fluid 24 hours @ 30% oil. 128 B U L. Set D-114 unit on location.
- 2-29-80 Pumped 30 bbls @ 30% oil in 22 hrs. 98 BUL. Water pump on engine went out, engine heated & died.
- 3-1-80 Down, cannot find parts to repair water pump on Waukesha engine.
- 3-2-80 " " engine needs repairs (WO parts).
- 3-3-80 " " " " " " "
- 3-4-80 " " " " " " "
- 3-5-80 SD, WO engine parts. DROP FROM REPORT.
- 3-6-80 Set D-114 pumping unit (American).