

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. A-1212-1
7. Unit Agreement Name
8. Farm or Lease Name State A
9. Well No. 38
10. Field and Pool, or Wildcat Bowers Seven Rivers
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
Name of Operator Amoco Production Company
Address of Operator P. O. Box 68 Hobbs, NM 88240
Location of Well UNIT LETTER J 1880 FEET FROM THE South LINE AND 1730 FEET FROM East LINE, SECTION 4 TOWNSHIP 19-S RANGE 38-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
WELL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 10-27-80, Price Drilling Co. (rig #3) spudded a 12-1/4" hole. Drilled to a TD of 408' and ran 36# J-55 9-5/8" casing set at 408'. Cemented with 350 SX Class C cement with additives. Plugged down at 12:35 p.m. 10-28-80. Circulated 25 SX. WOC 18 hr. Tested casing with 600# for 30 min. Test OK. Reduced hole to 8-3/4" and resumed drilling. Drilled to a TD 3750' and ran 20# J-55 7" casing set at 3750'. Cemented with 565 SX Lite cement with additives and 477 SX Class C cement with additives. Plugged down at 4:00 p.m. 11-4-80. Circulated 50 SX cement. Currently waiting on completion unit.

0+4-NMOCD, H 1-Hou 1-Susp 1-LBG 1-W. Stafford, Hou

16. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Benton Green TITLE Assist. Admin. Analyst DATE 12-9-80

APPROVED BY [Signature] TITLE [Signature] DATE DEC 11 1980

CONDITIONS OF APPROVAL, IF ANY: